

Commission District 2 7/12/2016		
Project No.	Project Description	Status
CIP-2013-029 (MCP-49-074-12 & MCP-005-12 & MCR-2014-002))	Wilmer Georgetown Road Bridge Replacement, Structure #11	Project bid in June, construction starting this fall
MCR-2014-008	Snow Road N & S	Utility Relocation
MCR-2014-204	Hampton Road (Part 2), Turmac Drive & Turmac Court	Right of Way Acquisition just starting
MCR-2014-205	Randolph Foster Road (Part 2)	Right of Way Acquisition - 60% complete
MCR-2014-206	Bohannon Road (Part 2) & Hubert Morris Road	Right of Way Acquisition just starting
MCR-2012-001	Tanner Williams Road (Snow Road to Zeigler Blvd)	Right of Way Acquisition - 65% complete
MCR-2012-202	Bohannon Road (Part 1) & Cleborne Court	Utility Relocation just starting
MCR-2012-203	Collier Avenue	Construction - 30% complete
MCR-2012-204	Oak Crest Drive	Construction - 80% complete
MCR-2012-206	Randolph Foster Road (Part 1)	Right of Way Acquisition - 90% complete, 1 tract remains to be acquired
MCR-2012-207	Mason Ferry Road	Working with USFWS for endangered species
MCR-2012-208	Boothtown Road (Part 2)	Utility Relocation almost complete, bidding late summer
MCR-2010-008 (ALDOT)	Lott Road	Right of Way Acquisition - 50% complete)
MCR-2010-202	Evans Road	Construction - 20% complete
MCR-2010-204	Boothtown Road (Part 1)	Construction - 30% complete
MCR-2008-004 (ALDOT)	Schillinger Road N (Howells Ferry Road - Moffett Road)	Construction - 80% complete
MCR-2008-005 (ALDOT)	Schillinger Road N (Moffett Road - Lott Road)	Project bid in April, construction starting late summer
CIP-2013-024	Snow Road at Broughton Road Intersection Improvements	Right of Way Acquisition - 70% complete
MCP-001-15	Sidewalk along Howells Ferry Road from Allentown Elementary School to Snow Road	Design - 90% complete