

Fiscal Year 2015 CDOT RAP USAGE REPORT
Asphalt Pavement Projects Awarded in Fiscal Year 2015

Region 1								
Project No.	SA #	Location	Contractor	Grading	PG Binder Grade	Tons to be Paved on Project	RAP % Used	RAP Tons Used
STU 0252-399	16602	I-25: Lincoln to County Line Road	Interstate Highway Construction	SMA	76-28	3241	N/A	N/A
STU 0252-399	16602	I-25: Lincoln to County Line Road	Interstate Highway Construction	S(100)	64-22	3820	0.0	0
STU 0404-054	19431R	US 40 (Colfax Ave.): Federal Blvd. to Speer Blvd	ABC Contracting, Inc.	SX(100)	76-28	9977	22.0	2,195
NHPP R100-209	19730	2014 Region 1 Bridge Deck Rehabilitation	ABC Contracting, Inc.	SMA	76-28	928	N/A	N/A
STA 067A-033	19898	State Highway 67	Brannan Sand & Gravel, LLC	SX(75)	64-28	13620	23.0	3,133
STA 1281-012	17866	(SH 128) 120th Ave. Connection, Phase 2	Jalisco International	S(100)	64-22	2879	20.0	576
STA 1281-012	17866	(SH 128) 120th Ave. Connection, Phase 2	Jalisco International	SX(100)	76-28	2474	22.0	544
STA 103A-002	19735	SH 103 Overlay, MP 0.2 to MP 13.0	APC Construction Co.	SX(75)	58-28	19770	22.0	4,349
STA 0362-034	19904	US 36: Cabin Creek	Martin Marietta Materials	SX(100)	64-22	2931	20.0	586
FSA 2873-162	18337	US 287 (120th Ave) / Lowell Int. Improvements	Jalisco International, Inc.	S(100)	64-22	3293	21.8	718
FSA 2873-162	18337	US 287 (120th Ave) / Lowell Int. Improvements	Jalisco International, Inc.	SX(100)	76-28	3743	23.9	895
FSA 0252-420	18889	Interstate Highway 25 Phase 4 Reconstruction	Hamon Contractors, Inc.	S(100)	64-22	28199	21.8	6,147
FSA 0252-420	18889	Interstate Highway 25 Phase 4 Reconstruction	Hamon Contractors, Inc.	SX(100)	76-28	10094	23.9	2,412
CC R600-438*	19585R*	Chatfield State Park - Road Improvements Phase 7	53 Corporation, LLC	S(75)	64-22	3907	20.0	781
CC R600-438*	19585R*	Chatfield State Park - Road Improvements Phase 7	53 Corporation, LLC	SX(75)	64-22	2203	20.0	441
FSA 088A-030*	17890*	SH 88 (Arapahoe Rd) Overlay with Intersection Improvements	Hamon Contractors, Inc.	SMA (Fibers)	76-28	31476	N/A	N/A
FSA 088A-030*	17890*	SH 88 (Arapahoe Rd) Overlay with Intersection Improvements	Hamon Contractors, Inc.	S(100)	64-22	1601	20.0	320
FBR 0761-211	18151	I-70 Over Union Pacific Railroad, Bridge Replacements	Sema Construction, Inc.	SMA (Fibers)	76-28	618	N/A	N/A
FBR 0761-211	18151	I-70 Over Union Pacific Railroad, Bridge Replacements	Sema Construction, Inc.	S(100)	64-22	212	21.8	46
STA 1211-083	19671	SH 121 (Wadsworth Blvd.): Parkhill Ave. to Dartmouth Av.	Brannan Sand and Gravel, LLC	SX(75)	64-28	38997	24.0	9,359
Region 1 SubTotal						183,983		32,503

Region 2								
Project No.	SA #	Location	Contractor	Grading	PG Binder Grade	Tons to be Paved on Project	RAP % Used	RAP Tons Used
FBR 0503-079*	19304	US 50 Near Cotopaxi	Tezak Heavy Equipment, Co. Inc.	SX(75)	64-22	1895	0	0
FBR 120A-011	18370	SH 120 Bridge K-16-CL, MP 0.16	Structures, Inc.	SX(75)	64-22	1688	0	0
IM 0252-414	18367	Interstate Highway No. 25	SEMA Construction Company	SX(100)	64-22	11339	20	2,268
IM 0252-414	18367	Interstate Highway No. 25	SEMA Construction Company	SX(100)	70-28	3410	20	682
NHPP 0212-007*	19522*	SH 21 (=Powers Blvd) & Old Ranch Interchange	Wildcat Construction	SX(100)	64-22	71	0	0
NHPP 0212-007*	19522*	SH 21 (=Powers Blvd) & Old Ranch Interchange	Wildcat Construction	SX(100)	76-28	926	0	0
FSA 096A -043	19140	SH 96 Arlington East	A&S Construction Co.	SX(75)	64-22	28703	15	4,305
SHE-0212-006	19500R	SH No. 21 Powers Blvd Corridor Improvements S. Carefree Cr to Dublin Blvd N.	SEMA Construction Company	SX(100)	64-22	5782	20	1,156
SHE-0212-006	19500R	SH No. 21 Powers Blvd Corridor Improvements S. Carefree Cr to Dublin Blvd N.	SEMA Construction Company	SX(100)	76-28	2313	0	0
IM 0252-426	19128	I-25, Pinon North of Midway	Schmidt Construction Co.	SX(100)	76-28	78120	20	15,624
IM 0252-426	19128	I-25, Pinon North of Midway	Schmidt Construction Co.	SX(100)	76-28	465	20	93
IM 0251-344	19655	I-25, Butte Creek South	APC Southern Construction Company	SX(100)	64-22	14105	19	2,680
IM 0251-344	19655	I-25, Butte Creek South	APC Southern Construction Company	SX(100)	64-28	73458	19	13,957
STR 0505-048	19669	US 50 Thru La Junta	A&S Construction Co.	SX(100)	76-28	27714	17	4,711
STA 050A-024	19557	SH 50 1st Street to Dozier Ave.	A&S Construction Co.	SX(100)	64-22	2087	20	417
STA 050A-024	19557	SH 50 1st Street to Dozier Ave.	A&S Construction Co.	SX(100)	76-28	16066	20	3,213
SHE 0212-008	19578	Powers Blvd. (SH 121) Auxiliary Lanes (Part II)	Blue Ridge Construction, Inc.	SX (100)	64-22	4575	20	915
SHE 0212-008	19578	Powers Blvd. (SH 121) Auxiliary Lanes (Part II)	Blue Ridge Construction, Inc.	SX (100)	76-28	1593	20	319

STA 0242-061*	19776*	US 24 Wilkerson Pass East	A&S Construction Co.	SX(75)	58-28	12056	8	964
STR 3501-014*	19935*	SH 350 M.P. 8.6 to M.P. 33.3 near Thatcher	A&S Construction Co.	SX(75)	64-22	22730	0	0
STR 096A-042*	19127*	SH 96A - Wetmore East	Tony J. Beltramo and Sons Incorporated	SX(75)	64-22	25102	0	0

Region 2 SubTotal	334,198		51,306
--------------------------	----------------	--	---------------

Region 3								
Project No.	SA #	Location	Contractor	Grading	PG Binder Grade	Tons to be Paved on Project	RAP % Used	RAP Tons Used
FBR 0702-311*	18159R*	I-70 Eagle Vail Bridges (F-11-AB & AC)	Structures Inc., Inc.	SX(75)	58-28	2316	10	231.6
NHPP 0402-087	19708	US 40 Steamboat East and West Resurfacing	Connell Resources Incorporated	SX(75)	58-28	4858	0	0
NHPP 0402-087	19708	US 40 Steamboat East and West Resurfacing	Connell Resources Incorporated	SX(75)	58-34	23874	0	0
IM 0701-220	19646	I-70 Rifle to Silt Slab Replacement	Multiple Concrete Enterprises, Inc.	SX(75)	58-28	69	0	0
NH 0063-043	19095	US 6 Edwards East and West	Elam Construction Incorporated	SX(75)	58-28	22428	20	4485.6
NHPP 0701-222*	19677*	I-70 Ramp East of Loma Resurfacing	Mays Construction Specialties - A 2014 Joint Venture	SX(100)	76-28	2330	20	466
NHPP 0701-222*	19677*	I-70 Ramp East of Loma Resurfacing	Mays Construction Specialties - A 2014 Joint Venture	SX(100)	64-22	4034	20	806.8
NHPP 0701-222*	19677*	I-70 Ramp East of Loma Resurfacing	Mays Construction Specialties - A 2014 Joint Venture	SX(100)	76-28	99647	20	19929.4
SHE 0063-034	17627	U.S. 6 / S.H. 139, in Loma	Elam Construction Incorporated	SX(75)	64-22	1098	20	219.6
SHE 0063-034	17627	U.S. 6 / S.H. 139, in Loma	Elam Construction Incorporated	SX(75)	76-28	1549	20	309.8
NH0501-062*	19300*	US 50 Whitewater East	Oldcastle SW Group, Inc.	SX(100)	64-22	18205	20	3641
STA 133A-039*	18333R*	SH 133 Safety Improvements - Carbondale	Oldcastle SW Group, Inc.	SX(75)	64-28	7672	0	0
STA 133A-039*	18333R*	SH 133 Safety Improvements - Carbondale	Oldcastle SW Group, Inc.	SX(75)	58-28	5241	0	0
IM 0703-395	19171R	I-70 EB Climbing Lane Vail Pass	APC Southern Construction, Company, LLC	SMA	64-28	9402	N/A	N/A
IM 0703-395	19171R	I-70 EB Climbing Lane Vail Pass	APC Southern Construction, Company, LLC	SX(75)	58-28	28930	20	5786

Region 3 SubTotal	231,653		35,876
--------------------------	----------------	--	---------------

Region 4								
Project No.	SA #	Location	Contractor	Grading	PG Binder Grade	Tons to be Paved on Project	RAP % Used	RAP Tons Used
ER 0361-113	20146	PR US 36 Phase 2 MP 7.7 to 18.8	Kirkland Construction, R.L.L.P.	S(75)	58-28	15567	22.2	3455.874
ER 0361-113	20146	PR US 36 Phase 2 MP 7.7 to 18.8	Kirkland Construction, R.L.L.P.	SX(75)	64-28	5973	24	1433.52
STA 086A-055	19983R*	SH 86 Ramah Rd. East	Kiewit Infrastructure Co.	SX(75)	64-22	20359	20	4071.8
FSA 052A-036	18108	SH 52 at WCR 59 Intersection	Interstate Highway Construction, Inc.	SX(75)	64-22	2736	20	547.2
ER R400-323	20189	SH 39 & SH 71 Repairs	McAtee Construction Co.	SX(75)	64-22	4580	20	916
NH 2873-175*	20098*	US 287 Resurfacing 29th St. - SH 392 Phase II	Coulson Excavating Company Incorporated	SX(75)	64-22	11213	20	2242.6
NH 2873-175*	20098*	US 287 Resurfacing 29th St. - SH 392 Phase II	Coulson Excavating Company Incorporated	SX(75)	64-28	23503	20	4700.6
STL 0853-081	18340	US 85 Park & Ride, Ft. Lupton and Evans	Castle Rock Construction Co.	SX(50)	58-28	3134	23	720.82
STA 0661-013	19356	SH-66: US-287 to I-25 Overlay	Asphalt Specialties Co.	SX(75)	64-28	27457	20	5491.4
NH 2873-174	20097	US 287 Resurfacing SH 392- Harmony Phase I	Coulson Excavating Company Incorporated	SX(75)	64-22	8967	20	1793.4
NH 2873-174	20097	US 287 Resurfacing SH 392- Harmony Phase I	Coulson Excavating Company Incorporated	SX(75)	64-28	16933	20	3386.6

Region 4 SubTotal	140,422		28,760
--------------------------	----------------	--	---------------

Region 5								
Project No.	SA #	Location	Contractor	Grading	PG Binder Grade	Tons to be Paved on Project	RAP % Used	RAP Tons Used
NH 2851-008	18972	US 285 Antonito Reconstruction and Storm Sewer	Concrete Works of CO Inc.	SX(75)	58-28	812	0	0

MTCE141A-037	19707	Slick Rock SH141 HMA Overlay	Elam Construction Incorporated	SX(75)	64-22	6067	0	0
NHPP 1601-071	19633	US 160 Hesperus to Durango Resurfacing	Oldcastle SW Group, Inc.	SX(75)	58-28	34031	20	6806.2
NHPP 1601-071	19633	US 160 Hesperus to Durango Resurfacing	Oldcastle SW Group, Inc.	ST(75)	58-28	17141	20	3428.2
NH 2851-007	18970	US 285 North of Antonito Resurfacing	APC Southern Construction Company	SX(75)	58-28	23308	25	5827
NH 2851-007	18970	US 285 North of Antonito Resurfacing	APC Southern Construction Company	SX(100)	76-28	3772	25	943
NH 1601-068	19202	US 491 / US 160 State Line to Towaoc	Skanska USA Civil West Rky. Mtn Dist. Inc.	SX(100)	64-22	73549	0	0
NH 1601-068	19202	US 491 / US 160 State Line to Towaoc	Skanska USA Civil West Rky. Mtn Dist. Inc.	SX(100)	76-28	16828	0	0

Region 5 SubTotal	175,508		17,004
--------------------------	----------------	--	---------------

Totals	1,065,764		165,449
---------------	------------------	--	----------------

SUMMARY 2015	
Pavement Placed to Date (tons):	1,065,764
RAP Placed to Date (tons):	165,449
Total % RAP Used to Date:	15.52%
RAP Used / Total Mix	
2005	<0.5%
2006	1.60%
2007	1.40%
2008	5.40%
2009	8.30%
2010	10.70%
2011	11.80%
2012	15.70%
2013	13.10%
2014	14.98%
2015	15.52%